

Attachment C

LLELA Kayak Launch Full Design Project Schedule:

<u>Site/Topo Survey Complete</u>	<u>4 weeks after Notice to Proceed</u>
<u>Conceptual Adjustment & Survey Review</u>	<u>2 weeks after Survey Completion</u>
<u>30% Complete</u>	<u>3 weeks after Concept approved</u>
<u>AHJ / Team Review (USACE Review)</u>	<u>4 weeks anticipated</u>
<u>60% Complete</u>	<u>2 weeks after AHJ comments received</u>
<u>AHJ / Team Review (USACE Review)</u>	<u>4 weeks anticipated</u>
<u>90% Complete</u>	<u>3 weeks after AHJ comments received</u>
<u>AHJ / Team Review (USACE Review)</u>	<u>4 weeks anticipated</u>
<u>Bid Documents Complete</u>	<u>1 weeks after AHJ approval</u>
<u>AHJ / Team Review</u>	<u>1 week anticipated</u>
<u>Bid Project</u>	<u>2 weeks after AHJ / Team approval</u>