

Lewisville Valley 1 & 4 Reconstruction

Lewisville, Texas

Design/Review Schedule

May 5, 2026

| ID | Task Name | Duration | Start | Finish | Predecessors | Qtr 2, 2026 | | | Qtr 3, 2026 | | | Qtr 4, 2026 | | | Qtr 1, 2027 | | | Qtr 2, 2027 | | | | | |
|----|---|----------|--------------|--------------|--------------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-----|--|--|
| | | | | | | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | | |
| 1 | Lewisville Valley 1 & 4 - Public & Concept | 280 days | Mon 5/18/26 | Fri 6/11/27 | | | | | | | | | | | | | | | | | | | |
| 2 | Signed Contract/NTP (5/18/26) | 0 days | Mon 5/18/26 | Mon 5/18/26 | | | | | | | | | | | | | | | | | | | |
| 3 | Survey | 100 days | Mon 5/18/26 | Fri 10/2/26 | 2 | | | | | | | | | | | | | | | | | | |
| 4 | Prepare for Valley 1 Public Meeting #1 | 30 days | Mon 5/18/26 | Fri 6/26/26 | 2 | | | | | | | | | | | | | | | | | | |
| 5 | Valley 1 Public Meeting #1 | 0 days | Fri 6/26/26 | Fri 6/26/26 | 4 | | | | | | | | | | | | | | | | | | |
| 6 | Prepare for Valley 1 Public Meeting #2 | 30 days | Mon 6/29/26 | Fri 8/7/26 | 5 | | | | | | | | | | | | | | | | | | |
| 7 | Valley 1 Public Meeting #2 | 0 days | Fri 8/7/26 | Fri 8/7/26 | 6 | | | | | | | | | | | | | | | | | | |
| 8 | Prepare for Valley 4 Public Meeting #1 | 30 days | Mon 8/10/26 | Fri 9/18/26 | 7 | | | | | | | | | | | | | | | | | | |
| 9 | Valley 4 Public Meeting #1 | 0 days | Fri 9/18/26 | Fri 9/18/26 | 8 | | | | | | | | | | | | | | | | | | |
| 10 | Prepare for Valley 4 Public Meeting #2 | 30 days | Mon 9/21/26 | Fri 10/30/26 | 9 | | | | | | | | | | | | | | | | | | |
| 11 | Valley 4 Public Meeting #2 | 0 days | Fri 10/30/26 | Fri 10/30/26 | 10 | | | | | | | | | | | | | | | | | | |
| 12 | Complie Public Meeting Responses | 20 days | Mon 11/2/26 | Fri 11/27/26 | 11 | | | | | | | | | | | | | | | | | | |
| 13 | Concept Design Valley 1 | 60 days | Mon 11/30/26 | Fri 2/19/27 | 12 | | | | | | | | | | | | | | | | | | |
| 14 | Valley 1 Public Meeting #1 | 0 days | Fri 2/19/27 | Fri 2/19/27 | 13 | | | | | | | | | | | | | | | | | | |
| 15 | Valley 1 Public Meeting #2 | 0 days | Fri 3/5/27 | Fri 3/5/27 | 13FS+10 days | | | | | | | | | | | | | | | | | | |
| 16 | Concept Design Valley 4 | 60 days | Mon 3/8/27 | Fri 5/28/27 | 15 | | | | | | | | | | | | | | | | | | |
| 17 | Valley 4 Public Meeting #1 | 0 days | Fri 5/28/27 | Fri 5/28/27 | 16 | | | | | | | | | | | | | | | | | | |
| 18 | Valley 4 Public Meeting #2 | 0 days | Fri 6/11/27 | Fri 6/11/27 | 16FS+10 days | | | | | | | | | | | | | | | | | | |
| 19 | Project Complete (Move to CA #1 for Design) | 0 days | Fri 6/11/27 | Fri 6/11/27 | 18 | | | | | | | | | | | | | | | | | | |