

# Lewisville Valley 1 & 4 Reconstruction

## Lewisville, Texas

### Design/Review Schedule

#### May 5, 2026

| ID | Task Name                                   | Duration | Start        | Finish       | Predecessors | Qtr 2, 2026 |     |     | Qtr 3, 2026 |     |     | Qtr 4, 2026 |     |     | Qtr 1, 2027 |     |     | Qtr 2, 2027 |     |     |     |  |  |
|----|---|----------|--------------|--------------|--------------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-----|--|--|
|    |   |          |              |              |              | Apr         | May | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan         | Feb | Mar | Apr         | May | Jun | Jul |  |  |
| 1  | Lewisville Valley 1 & 4 - Public & Concept  | 280 days | Mon 5/18/26  | Fri 6/11/27  |              |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 2  | Signed Contract/NTP (5/18/26)               | 0 days   | Mon 5/18/26  | Mon 5/18/26  |              |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 3  | Survey                                      | 100 days | Mon 5/18/26  | Fri 10/2/26  | 2            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 4  | Prepare for Valley 1 Public Meeting #1      | 30 days  | Mon 5/18/26  | Fri 6/26/26  | 2            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 5  | Valley 1 Public Meeting #1                  | 0 days   | Fri 6/26/26  | Fri 6/26/26  | 4            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 6  | Prepare for Valley 1 Public Meeting #2      | 30 days  | Mon 6/29/26  | Fri 8/7/26   | 5            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 7  | Valley 1 Public Meeting #2                  | 0 days   | Fri 8/7/26   | Fri 8/7/26   | 6            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 8  | Prepare for Valley 4 Public Meeting #1      | 30 days  | Mon 8/10/26  | Fri 9/18/26  | 7            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 9  | Valley 4 Public Meeting #1                  | 0 days   | Fri 9/18/26  | Fri 9/18/26  | 8            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 10 | Prepare for Valley 4 Public Meeting #2      | 30 days  | Mon 9/21/26  | Fri 10/30/26 | 9            |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 11 | Valley 4 Public Meeting #2                  | 0 days   | Fri 10/30/26 | Fri 10/30/26 | 10           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 12 | Complie Public Meeting Responses            | 20 days  | Mon 11/2/26  | Fri 11/27/26 | 11           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 13 | Concept Design Valley 1                     | 60 days  | Mon 11/30/26 | Fri 2/19/27  | 12           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 14 | Valley 1 Public Meeting #1                  | 0 days   | Fri 2/19/27  | Fri 2/19/27  | 13           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 15 | Valley 1 Public Meeting #2                  | 0 days   | Fri 3/5/27   | Fri 3/5/27   | 13FS+10 days |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 16 | Concept Design Valley 4                     | 60 days  | Mon 3/8/27   | Fri 5/28/27  | 15           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 17 | Valley 4 Public Meeting #1                  | 0 days   | Fri 5/28/27  | Fri 5/28/27  | 16           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 18 | Valley 4 Public Meeting #2                  | 0 days   | Fri 6/11/27  | Fri 6/11/27  | 16FS+10 days |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |
| 19 | Project Complete (Move to CA #1 for Design) | 0 days   | Fri 6/11/27  | Fri 6/11/27  | 18           |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |     |  |  |